UNITED KINGDOM DYNAMIC PLATE TEST DEVICES ACCREDITATION TRIAL SUMMARY TEST CERTIFICATE

Report No: 0127DPT/8082 108 Issue 11

DYNATEST HWD 8082 SERIAL NUMBER: 108 TRL Reference No: 34

Operated by PTS of Britannia House, 1 Rough Hey Road, Grimsargh, Preston

has participated in a United Kingdom DPT Accreditation trial on **25 September 2019** at MIRA Proving Ground, Watling Street, Nuneaton, Warwickshire, CV10 OTU under the supervision of TRL.

The above machine has been tested against the accreditation requirements as provided in "Accreditation and Quality Assurance of Dynamic Plate Test Survey Devices" document dated July 2016.

The performance in each test for this machine is summarised in the Annex to this test report.

This machine has successfully met the mandatory criteria for carrying out surveys on the Highways England Strategic Road Network.

This certificate supersedes any previous certificates issued by TRL.

Signed on behalf of TRL Limited

Patrick Werro

Valid From: 25 September 2019 Date of expiry: 25 October 2020



¹ This document is available from TRL or from the RCMG website (http://www.ukroadsliaisongroup.org/en/asset-condition/road-condition-information/data-collection/dynamic-plate-test-devices-dpt/index.cfm).

Test Report 0127DPT/8082 108 Issue 11 Annex

The following parameters cover the configuration of the DPT device.

Component	Parameter
Load plate type	4-way segmented
Number of weights / buffers per side	0/5
Peak smoothing feature	Enabled

The following parameters must be passed to successfully meet the requirements of the trial.

Tested Parameter	Performance
Standard deviation of load corrected deflections	Pass
Mean Field Calibration Factor (FCF) for all sensors	Pass
Field Calibration Factor (FCF) for individual sensors	Pass
Mean Standard Deviation of the Deviation Ratio (SDDR) for all sensors	Pass
SDDR for individual sensors	Pass
Distance Travelled	Pass
Comments	

Comments:

The following parameters were also tested/reviewed. They are not currently mandatory requirements, however some Network Authorities may also require specific level of performance in some or all of these additional tests.

Tested Parameter	Performance level
OSGR coordinates (Easting and Northing)	Not Suitable
Temperature at Depth	Low
Surface temperature	Low
Air temperature	Low

Comments:

3-dimensional location referencing data supplied as latitude and longitude. For this assessment the Auditor has completed the transformation to OSGRs. As such the contractor's coordinate transformation to OSGR has not been assessed.

