UNITED KINGDOM

SIDEWAY-FORCE SKID RESISTANCE SURVEY DEVICES ACCREDITATION TRIAL SUMMARY TEST CERTIFICATE

Report No: 0122SKID/KX07 YXH Issue 7

REGISTRATION NUMBER: KX07 YXH TRIAL Reference No: 21

Operated by **Surrey County Council** Of Merrow Laboratory, Merrow Lane, Guilford

has participated in a United Kingdom Sideway-Force Coefficient Routine Investigation Machine Accreditation check on **3 August 2020** on the Network Route north of Nuneaton assessed by TRL.

Due to the current public health situation regarding COVID-19 it has been deemed unsuitable for a full Accreditation trial to be held at this time. As such a temporary amended approach has been implemented to check the continued consistency of these devices. The above machine has therefore only been tested against the wheel weight and live traffic route criteria specified in Accreditation and Quality Assurance of Sideways Force Skid Resistance Survey Devices document¹ (dated June 2020). Therefore, this certificate should be considered in conjunction with the previous accreditation certificate for this device located at:

http://www.ukroadsliaisongroup.org/en/asset-condition/road-condition-information/datacollection/skid-resistance/Sideway_force_skid_resistance_survey_devices/index.cfm

This machine has successfully met the mandatory criteria of this Accreditation check. Some Network Authorities may also require specific level of performance in some or all of the additional tests. The performance of this machine in each test is summarised in the Annex to this test certificate.

This certificate supersedes any previous certificates issued by TRL.

Signed on behalf of TRL Limited

Patrick Werro

Valid From: Date of expiry:

3 August 2020 30 April 2021

¹ This document is available from TRL or from the following website <u>http://www.ukroadsliaisongroup.org/en/asset-condition/road-condition-information/data-collection/skid-</u> <u>resistance/Sideway force skid resistance survey devices/index.cfm</u>



0122SKID/KX07 YXH Issue 7

Page **1** of **2**

Test Certificate Annex

The following parameters must be passed to successfully meet the requirements of the accreditation trial.

Tested Parameter	Left wheel	Right wheel
Skid Resistance		
Between run standard deviation	Pass	Not Assessed
Between equipment standard deviation	Pass	Not Assessed
Distance measurement and Vehicle Speed		
Distance measured	Not Assessed	
Vehicle Speed	Not Assessed	
Test wheel weight and water flow		
Test wheel weight	199.3	Not Assessed
Water flow rate	Not Assessed	Not Assessed
Water flow direction	Not Assessed	Not Assessed
* Comments:		
For this check the Wheel weights were measure equipment.	ed by the survey contract	tor using their owr

The following parameters were also tested/reviewed. They are not currently mandatory requirements, however some Network Authorities may also require specific level of performance in some or all of these additional tests.

Tested Parameter	Performance	
OSGR coordinate measurement	Not Assessed	
Altitude measurement	Not Assessed	
Data alignment performance	Satisfactory	
.S10 file format	Satisfactory	
.LOC file format	Satisfactory	
.RCD file format	Not Assessed	
.BCD file format	Not Assessed	
Comments:	·	



Page 2 of 2

0122SKID/KX07 YXH Issue 7