## UNITED KINGDOM DEFLECTOGRAPH ACCREDITATION TRIAL SUMMARY TEST CERTIFICATE

Report No: 0108/VGV 182X Issue 13

## DEFLECTOGRAPH REGISTRATION NUMBER: VGV 182X TRL Reference No: 9

of

Operated by WDM Ltd

Staple Hill House, Staple Hill, Bristol

has participated in a United Kingdom Deflectograph Accreditation trial on **25 February 2021** at HORIBA-MIRA Proving Ground, Watling Street, Nuneaton, Warwickshire, CV10 OTU under the supervision of TRL.

The above machine has been tested against the accreditation requirements as provided in "Accreditation and Quality Assurance of Deflectograph Survey Devices" document<sup>1</sup> dated June 2020.

This machine **has sucessfully met** the mandatory criteria for carrying out surveys on the Highways England Strategic Road Network. Its performance in each test is summarised in the Annex to this test report.

This certificate supersedes any previous certificates issued by TRL.

Signed on behalf of TRL Limited

Patrick Werro

Valid From: Date of expiry: 25 February 2021 25 March 2022

<sup>1</sup>This document is available from TRL or from the following website <u>https://ukrlg.ciht.org.uk/ukrlg-home/guidance/road-condition-information/data-</u> <u>collection/deflectograph/</u>.

0108/VGV 182X Issue 13

This report remains the property of TRL Limited and can be verified by emailing <u>accreditation&qa@trl.co.uk</u> TRL Limited Crowthorne House, Nine Mile Ride, Wokingham, RG40 3GA

## **Test Report Annex**

The following parameters must be passed to successfully meet the requirements of the accreditation trial.

Tested Parameter	Performance
Axle Weight Limits:	
Front Axle (permitted weight 4275-5175kg):	4652kg
Nearside Rear Wheel (permitted weight 2857-3493kg):	3358kg
Offside Rear Wheel(permitted weight 2857-3493kg):	3230kg
Main Deflection Tests:	
Standard Deviation from the fleet mean	Pass
Distance Measurement:	
Distance Measurement	Pass
Comments:	

The following parameters were also tested. However, they are not currently a mandatory requirement of the accreditation trial.

Parameter	Performance	
<b>Temperature Measurement:</b> The operator is required to measure the temperature of the pavement at a 40mm deep pre-drilled hole. Some Deflectograph <mark>s also have air</mark> and surface temperature sensors fitted. Performance is assessed as follows:		
MEDIUM: 50% of measurements wit	15% of measurements within 1°C of reference	
40mm Pavement Temperature Measurement	Low	
Air Temperature measurement	High	
Surface Temperature measurement	High	
Comments:		

